



June 16, 2022

Subject: Project Construction Notice-Omaha "I" Street, 102nd to I-80 Ramp

Work on the City of Omaha's "I" Street project between 108th Street and the Interstate 80 (I-80) ramp has been progressing throughout the past two months. Please find enclosed detailed construction information including a phasing map.

Utility relocation work will continue throughout the project corridor for the remainder of the 2022 construction season into 2023. Utility agencies will coordinate with properties as needed during their operations. The contractor, Charles Vrana & Son Construction Company, will continue roadway work on the south side of "I" Street from the I-80 ramp progressing to 110th Street on **Friday, June 17, 2022**. Below is a brief overview of what to expect as the project progresses:

Utility Relocations

- Ongoing through Summer 2022: Various water, gas, electrical, and telecommunication relocations will take place from 108th Street to the I-80 ramp.
- Through December 2022: Various water, gas, electrical, and telecommunication relocations will take place from 102nd to 108th Street.
- Access restrictions for utility relocations are not anticipated.

Upcoming Street Improvements - "I" Street, 108th to I-80 Ramp

- Ongoing: Full closure of "I" Street from 108th Street to the I-80 ramp.
 - Various traffic control restrictions will be in place:
 - I-80 east on-ramp will remain open to eastbound traffic on "I" Street.
 - The private drive opposite of the I-80 ramp on the north side of "I" Street will always remain open to northbound and southbound traffic with temporary surfacing and left-turn restrictions.
 - 110th Street will be closed to through traffic. Local access to properties shall use J Street or 108th Street.
 - 108th Street will remain open to northbound and southbound traffic throughout construction with left-turn restrictions.
- Through December 2022: Construction of storm sewer and street improvements from 108th Street to the I-80 ramp under multiple construction phases.

Construction schedules and operations are subject to change based on weather conditions. The project team will update stakeholders as the project progresses. Construction along "I" Street, from 102^{nd} to 108^{th} Street, is not anticipated to start until March 2023. The project contractor, Charles Vrana & Sons Construction Company, will notify and coordinate with all stakeholders prior to changes in vehicular or pedestrian access throughout construction of the project.


For immediate, on-site assistance during construction, please contact Brian Frank with Vrana at 402.268.0475 or bfrank@vrana.com. For additional information, questions, or concerns throughout construction please contact:

Alyssa Vaughan - Public Coordinator

Phone: (402) 964-3965 Email: avaughan@jeo.com Jon Mooberry - Project Manager Phone: (402) 443-7487 Email: imooberry@jeo.com

For more information and status updates regarding this project, please visit or sign up for project notifications at www.keepomahamoving.com/projects. Thank you for your patience during the construction of this project!





Omaha "I" Street, 102nd to I-80 Ramp Construction Phasing Map



LEGEND:

Phase 1 – "I" Street, 108th Street to I-80 Ramp – May 2022 to December 2022 Phases 2/3 – "I" Street, 102nd to 108th Street – March 2023 to December 2023